

2.2.3 - WORKSHOP DRAWING SUBMITTAL SCHEDULE - MEP Services

Drawing No.	Drawing Description	Planned Submission date	Actual Date of Submittal	Date of resubmittal A	Date of resubmittal B	Date of resubmittal C	Date of resubmittal D	Date of approval	Remarks
	<u>Plumbing, Drainage & Fire Protection Works</u>								
	<u>Air Conditioning Works</u>								
	<u>Electrical & Fire Alarm Works</u>								
	<u>Swimming Pools, Sauna & Steam Rooms</u>								

2.2.4 - WORKSHOP DRAWING SUBMITTAL SCHEDULE - CIVIL & STRUCTURAL WORKS

Drawing No.	Drawing Description	Date of submittal	Date of resubmittal A	Date of resubmittal B	Date of resubmittal C	Date of resubmittal D	Date of resubmittal E	Date of approval	Remarks
<u>General Civil Works</u>									
KC/SD-01	Existing ground level - site survey	01-Jun-2006						07-Jun-2006	
KC/SD-02	Existing levels in the vicinity	01-Jun-2006						07-Jun-2006	
KC/SD-03	Site Establishment layout	03-Jun-2006						04-Jun-2006	
Sea filling	Works procedure for land reclamation / sea filling	04-Jun-2006						05-Jun-2006	
<u>Piling Works</u>									
FS1/PL/K/01	Pile layout plan	01-Jun-2006							Rejected 07/06/2006
Keller	Bored Piling Proposals	01-Jun-2006							Rejected 07/06/2006
<u>Marble / Granite Works</u>									
<u>Reinforcing Bending Schedules</u>									
<u>Precast Concrete Works</u>									
<u>Passenger / Service Lifts</u>									
MJZT/ENQ-06/014-01	Hoistway section specification	28-Jun-2006							
MJZT/ENQ-06/014-02	Hoistway plan	28-Jun-2006							
MJZT/ENQ-06/014-03	Entrance elevation	28-Jun-2006							
MJZT/ENQ-06/014-04	Machine room plan	28-Jun-2006							
MJZT/ENQ-06/014-05	Machine room hole plan	28-Jun-2006							
<u>Aluminium Doors, Windows & Cladding</u>									

Drawing No.	Drawing Description	Date of submittal	Date of resubmittal A	Date of resubmittal B	Date of resubmittal C	Date of resubmittal D	Date of resubmittal E	Date of approval	Remarks
	<u>Timber Doors, Windows, Wardrobes & Cabinets</u>								

2.2.6 - MATERIAL SUBMITTAL SCHEDULE - Civil Works

Submittal No.	Description	Date of submittal	Delivery Period	Approval required by	Material required on site	Date of resubmittal A	Date of resubmittal B	Date of approval	Remarks
1	Ready Mix Concrete 45, 35, 20N/mms, - Armcon	20-Jun-06						24-Jun-2006	
2	SRC - Arabian Gulf Cement	20-Jun-06						24-Jun-2006	
3	OPC Cement - Arabian Gulf Cement	20-Jun-06						24-Jun-2006	
4	Washed sand								
5	Desert fill type B								
6	Crusherfines								
7	Bitupaint FR high build	28-Jun-06						04-Jul-2006	
8	Polythylene sheet	2-Jul-06			As & when required			04-Jul-2006	
9	Hollow concrete blocks								
9.1	100mm	28-Jun-06						04-Jul-2006	
9.2	150mm	28-Jun-06						04-Jul-2006	
9.3	200mm	28-Jun-06						04-Jul-2006	
9.4	300mm	28-Jun-06						04-Jul-2006	
10	Reinforcing steel bar - Al Ittefaq Steel Products Co.								
10.1	8mm	20-Jun-06						24-Jun-2006	
10.2	10mm	20-Jun-06						24-Jun-2006	
10.3	12mm	20-Jun-06						24-Jun-2006	
10.4	16mm	20-Jun-06						24-Jun-2006	
10.5	20mm	20-Jun-06						24-Jun-2006	
10.6	25mm	20-Jun-06						24-Jun-2006	
10.7	32mm	20-Jun-06						24-Jun-2006	
11	Paladin mesh reinforcing								
12	BRC mesh								
13	Anti termite treatment	9-Jul-06	In stock	16-Aug-2006				10-Jul-2006	
14	Precast concrete spacer blocks - FAB	28-Jun-06						04-Jul-2006	
15	Boulder hardcore								
16	Cast iron manhole covers & frame								
17	Metalworks								
18	Protection board								
19	Lightweight Blocks - Siporex	20-Jun-06						24-Jun-2006	
20	Non Shrink grout - Iso 55 - isola	5-Jul-06						10-Jul-2006	
21	Isomould release agent								
22	Isobond bonding admixture								
23	Epoxy resin grout - Isopox LE-M - Isola	5-Jul-06						10-Jul-2006	
24	Aluminium & Glazing								
25	Parquet Floring								
26	4mm torch-on bitumen waterproofing membrane								
27	Roof waterproofing system								
28	Swimming pool								
29	Piling Concrete mix designs								
30	Passenger Lifts	14-Jun-06	4 mths	18-Jun-2006	22-Nov-2007			17-Jun-2006	
30.1	Passenger Lifts - Sigma - detailed specifications	28-Jun-06						05-Jul-2006	
31	Nonwoven geotextile A451 - Alyaf Industrial co.	20-Jun-06				02-Jul-2006		24-Jun-2006	Rev 1 approved 04/07/2006
32	Painting System								
33	200mm Insulated blocks - Bahrain Blocks	28-Jun-06						04-Jul-2006	
34	Waterbar	10-Jul-06							

Submittal No.	Description	Date of submittal	Delivery Period	Approval required by	Material required on site	Date of resubmittal A	Date of resubmittal B	Date of approval	Remarks
35									
36									
37									
38									
39									
40									
41									
42									
43									
44									
45									
46									
47									
48									
49									
50									
51									
52									
53									
54									

2.3 - PAYMENT VALUATION & CERTIFICATIONS

Details	Date Valuation Submitted	Valuation Amount	Date Consultant Certified	Amount Certified	Date Payment Received	Amount Received	Client Payment Days
Advance Payment	21-May-2006	235,000.000	10-Jun-2006	224,500.000	17-Jun-2006	224,000.000	7
1st Valuation - June 2006	01-Jul-2006	16,108.464	03-Jul-2006	13,059.000			-38901
2nd Valuation - July 2006							
3rd Valuation - Aug 2006							
4th Valuation - Sept 2006							
5th Valuation - Oct 2006							
6th Valuation - Nov 2006							
7th Valuation - Dec 2006							
8th Valuation - Jan 2007							
9th Valuation - Feb 2007							
10th Valuation - Mar 2007							
11th Valuation - April 2007							
12th Valuation - May 2007							
13th Valuation - June 2007							
14th Valuation - July 2007							
15th Valuation - Aug 2007							
16th Valuation - Sept 2007							
17th Valuation - Oct 2007							
18th Valuation - Nov 2007							
19th Valuation - Dec 2007							
20th Valuation - Feb 2008							
21st Valuation - Mar 2008							
		251,108.464		237,559.000		224,000.000	

2.5 - PROGRESS PHOTOGRAPHS - June 2006

Photo No.	Description / Location
1	Piling tremi pipe being loaded
2	Piling concrete in progress
3	Driving pile casing at B-1 grid
4	Pile concrete in progress
5	Pile casing removing
6	Loading of pile tremi pipe
7	Pile concrete in progress
8	Pile reinforcing steel cage
9	Loading pile steel cage
10	Test pile casing
11	Boring with Augar